

**Construction Contract Details** The FIMI Team met on December 1<sup>st</sup> to discuss dune crossovers, remaining details for Contract 3A and the logistics of Contract 3B. It was determined that additional contracts may be required to sequence the work properly and so are now up to 8 contracts.

**Contract 1:** Smith Point County Park: Construction began last winter and resumed in September 2015. Dredging and sand placement is ongoing. As of 12/16: 1,319,000 of 2,089,000 cubic yards have been placed.

**Contract 2:** Robert Moses State Park, Robert Moses Lighthouse Tract, Kismet and Saltaire. As of 12/18: 1,178,535 of 2,089,000 cubic yards of sand have been placed. The modification for dune crossovers will be awarded soon as the Corps is completing the designs.

**Contract 3A:** Fair Harbor to Seaview will include all aspects of work. Sand placement may begin in Seaview and move west but final decisions will not be made until a contractor has been retained by the US Army Corps of Engineers.

**Contract 3B1:** Ocean Bay Park to Davis Park sand placement and dune crossover work.

**Contract 3B2:** Ocean Bay Park to Davis Park civil work including relocations, deck, pool, overwalk, and wall removal or modification work.

**Contract 3C:** Relocation of Ocean Beach well field.

**Contract 3D:** Relocation of Traffic Avenue water line in Ocean Bay Park.

**Contract 3E:** Demolition contract.